BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 42

Item name:- KSRB 15.3.11 :Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No. 113 / Item No. 15.19 / PWD SR 2015-16 (Inside wall)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Long walls including beams inside		2	11.5		3	69	
	short walls including beams inside		2	4		3	24	
	Deduct for doors		1	1.2		2.1	-2.52	
	Deduct for windows		4	1.3		1.2	-6.24	
		Sqm			Net Qty		84.24	

RBI-TECHNICAL SERVICES

Proprietor

9/X/18

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 43

Item name:- KSRB 15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. (P. 114 / I. 15.33 PWD SR - 2015-16).

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Ceiling		1.00	11.50		4.0	46.0	
	Long walls including beams inside		2	11.5		3	69	
	short walls including beams inside		2	4		3	24	
	Deduct for doors		1	1.2		2.1	-2.52	
	Deduct for windows		4	1.3		1.2	-6.24	
		Sqm			**Net Qty**		**130.2**	

RBI-TECHNICAL SERVICES

Proprietor

9/7/18

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, BBMP,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 44

Item name:- KSRB 15.3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Page No. 113 / Item No. 15.17 / PWD SR 2015-16 (Out side Wall)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Long walls including beams inside		2	11.50		3.15	72.45	
	short walls including beams inside		1	4.5		3.15	14.175	
	Parapet wall		2	35.64		0.9	64.152	
	Deduct for doors		1	1.2		2.1	-2.52	
	Deduct for windows		4	1.3		1.2	-6.24	
		Sqm			**Net Qty**		**142.02**	

For RBI-TECHNICAL SERVICES

Proprietor

9/7/18

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 45

Item name:- KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foregin matter including preparing the surface even and sand paper smooth, cost of materials, labours, complete as per specifications PWD SR 2015-16 (P.116 /I. 15.49.1)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Ceiling		1.00	11.50		4.0	46.0	
	Long walls including beams inside		2	11.5		3	69	
	short walls including beams inside		2	4		3	24	
	Deduct for doors		1	1.2		2.1	-2.52	
	Deduct for windows		4	1.3		1.2	-6.24	
		Sqm			**Net Qty**		**130.2**	

RBI-TECHNICAL SERVICES

Proprietor

22/2

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

54

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 46

Item name:- KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, complete as per specifications PWD SR 2015-16 (P. 117 / I. 15.53.2) with Primer

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Long walls including beams inside		2	11.50		3.15	72.45	
	short walls including beams inside		1	4.5		3.15	14.175	
	Parapet wall		2	35.64		0.9	64.152	
	Deduct for doors		1	1.2		2.1	-2.52	
	Deduct for windows		4	1.3		1.2	-6.24	
		Sqm			**Net Qty**		**142.02**	

RBI-TECHNICAL SERVICES

Proprietor

JE/AE 22/2

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 47

Item name:- KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. Page No. 120 / Item No. 15.74 / PWD SR 2015-16

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Long walls including beams inside		2	11.50		3.15	72.45	
	short walls including beams inside		1	4.5		3.15	14.175	
	Parapet wall		2	35.64		0.9	64.152	
	Deduct for doors		1	1.2		2.1	-2.52	
	Deduct for windows		4	1.3		1.2	-6.24	
		Sqm				Net Qty	142.02	

8.76 m2

RBI-TECHNICAL SERVICES

Proprietor

22/2

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 26

Item name:- KSRB 9.4-2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making laster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. (PWDSR 2015-16, P. 51, I. 9.11)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	Honne wood frames main door		2	1.20	0.125	0.125	0.037	
			2	2.10	0.125	0.125	0.065	
	Honne wood frames side door		2	0.75	0.100	0.100	0.015	
			2	2.10	0.010	0.100	0.004	
	Honne wood frames windows		8	1.30	0.100	0.100	0.104	
			16	1.20	0.010	0.100	0.019	
		cum			Net Qty		0.244	

REI-TECHNICAL SERVICES

Proprietor

22/2

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 27

Item name:- Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 30mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (PWDSR 2015-16, P. 52, I. 9.29)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	Main door		1	1.20		2.095	2.51	
	Side door		1	0.75		2.10	1.57	
		Sqm			Net Qty		4.09	

RBI-TECHNICAL SERVICES

Proprietor

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 28

Item name:- Providing and fixing in position fully panelled Honne wood fully panelled shutters for windows with styles and rails of 35mm. thick, 75mm wide in two halves with panels of 25mm thick including cost of cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) (PWDSR 2015-16, P. 54, I. 9.44)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	windows	sqm	4	1.20		1.20	5.76	
					Net Qty		5.76	

RBI-TECHNICAL SERVICES

Proprietor

22/2

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

(69)

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 29

Item name:- KSRB15-17 : Painting of wood surface KSRB 15-17.1 : Applying priming coat over new wood surface and / or wood based surface with white lead paint priming including preparing the surface after throughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work. (PWDSR 2015-16, P-No: 117, Item No: 15.55)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	Doors		2	1.20		2.10	5.04	
	Doors		2	0.75		2.10	3.15	
	Windows		4	1.30		1.20	6.24	
		sqm			**Net Qty**		**14.43**	

RBI-TECHNICAL SERVICES

Proprietor

22/2/18

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

10

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 30

Item name:- Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work. (PWDSR 2015-16, P-No: 118, Item No: 15.60.1)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	Doors		2	1.20		2.10	5.04	
	Doors		2	0.75		2.10	3.15	
	Windows		4	1.30		1.20	6.24	
		sqm			Net Qty		14.43	

RBI-TECHNICAL SERVICES

Proprietor

22/4/18

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 31

Item name:- Dismantling weather proof course and removing and conveying the debris to a distance upto 200m (PWDSR 2015-16, P. 258, I. 37.44)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	Roof area	sqm	1	11.10	5.10		56.61	
					Net Qty		56.61	

RBI-TECHNICAL SERVICES

Proprietor

22/2/18

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 32

Item name:- Providing and laying intergral cement based water proofing treatemetn including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. A. Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound over the RCC slab after cleaning the surface brefore treatment. B. Laying cment concrete usign broken brick bats 25mm to 200mm size with 50% of cm 1:5 admixed with water proofing comund. C. proper curing. D. Finishing with 20mm thick joint less cm of mix 1:4, e. whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications. (PWDSR 2015-16, P. 66, I. 10.2)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	Roof area	sqm	1	11.10	5.10		56.61	
					Net Qty		56.61	

RBI-TECHNICAL SERVICES

Proprietor

6/3/18

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

73

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of work: Special repairs to Samudhaya bhavan in AK colony in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- 33							
Item name:-	Providing and fixing on wall surface 2.5kg / sq.cm H.D.P.E. rain down water pipes 110mm outer dia approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, curing complete as per specifications. (PWDSR 2015-16, P. 47, I. 8.17)						

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
		m		3	2.80			8.40
						Net Qty		8.40

RBI-TECHNICAL SERVICES

Proprietor

6/3/18

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work : Improvements and asphalting to road connecting Hoysala Apartments - amco layout tatanagara

Name of Agency : Sir G N Ramesh

Item No:- 3

Item name:- Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete - 10.0 cms thick (P.No.28, I.No.5.31.1 of PW,P&IWTD SR 2015-16)

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Cross Road behind Sapathagiri Hall	Sqm						
	CH 0.00m to 30.00m		1	30	1.35		40.5	
	CH 30.00m to 60.00m		1	30	1.35		40.5	
	CH 60.0m to 80.00m		1	20	1.35		27	
					Net Qty		108	

RBI-TECHNICAL SERVICES

Proprietor

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work : Improvements and asphalting to road connecting Hoysala Apartments - amco layout tatanagara

Name of Agency : Sir G N Ramesh

Item No:- 4

Item name:- KSRRB 300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications MORTH chapter 3. Page No. 141 / Item No. 19.1/ PWD SR 2015-16

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Tata Nagar beside sapthagiri hall	Sqm						
	CH 0.00m to 30.00m		2	30	0.6	0.5	18	
	CH 30.0m to 45.00m		2	15	0.6	0.5	9	
	Cross Road behind Sapathagiri Hall							
	CH 0.00m to 30.00m		1	30	0.6	0.5	9	
	CH 30.0m to 60.00m		1	30	0.6	0.5	9	
	CH 60.00m to 90.00m		1	30	0.6	0.5	9	
	CH 90.00m to 110.00m		1	20	0.6	0.5	6	
						Net Qty	60	

RBI-TECHNICAL SERVICES

Proprietor

6/2/18

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work : Improvements and asphalting to road connecting Hoysala Apartments - amco layout tatanagara

Name of Agency : Sir G N Ramesh

Item No:- 14

Item name:- KSRB 2-1.1: Earth work in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications, Specification No KBS 2.1(a) / 2.3.1, No. 5/ Item No. 2.1/ PWD SR 2015-16

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Tata Nagar beside sapthagiri hall	**Cum**						
	CH 0.00m to 30.00m		1	30	(3.6+4.2)/2	0.30	35.1	
	CH 30.0m to 45.00m		1	15	(4.2+4)/2	0.30	18.45	
	Cross Road behind Sapathagiri Hall							
	CH 0.00m to 30.00m		1	30	(3.8+4.2)/2	0.30	36	
	CH 30.0m to 60.00m		1	30	(4.2+4)/2	0.30	36.9	
	CH 60.00m to 90.00m		1	30	(4+3.8)/2	0.30	35.1	
	CH 90.00m to 110.00m		1	20	(3.8+4.2)/2	0.30	24	
						Net Qty	**185.6**	

RBI-TECHNICAL SERVICES

Proprietor

12/2/18

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

Scanned by CamScanner

77

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work : Improvements and asphalting to road connecting Hoysala Apartments - amco layout

Name of Agency : Sir G N Ramesh

Item No:- E2	
Item name:-	KSRRB M400-6.1: Construction of Granular Sub Base by provic graded Crushed stone aggragate granite /trap/basalt materials, mechanical mix plant at OMC, carriage of mixed material to wo spreading in uniform layers with motor grader on prepared surf compacting with vibratory power roller to achieve the desired de complete as per specifications A. Plant Mix Method Gor Gradir Page No. 154 / Item No. 20.4.2 / PWD SR 2015-16 (EIRL-2)

SL No	Particulars	Unit	Nos	L	B	D	Qty
1	2	3	4	5	6	7	8
	Date of Mreasurments						
	Tata Nagar beside sapthagiri hall	Cum					
	CH 0.00m to 30.00m		1	30	(3.6+4.2)/2	0.15	17.55
	CH 30.0m to 45.00m		1	15	(4.2+4)/2	0.15	9.225
	Cross Road behind Sapathagiri Hall						
	CH 0.00m to 30.00m		1	30	(3.8+4.2)/2	0.15	18
	CH 30.0m to 60.00m		1	30	(4.2+4)/2	0.15	18.45
	CH 60.00m to 90.00m		1	30	(4+3.8)/2	0.15	17.55
	CH 90.00m to 110.00m		1	20	(3.8+4.2)/2	0.15	12
						Net Qty	92.775

For RBI-TECHNICAL SERVICES

Proprietor

10/2/18

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work : Improvements and asphalting to road connecting Hoysala Apartments - amco layout tatanagara

Name of Agency : Sir G N Ramesh

Item No:- 6

Item name:-	KSRRB M400-17: Providing, laying spreading and compacting graded stones aggregate to wet mix macadam specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per MORTH specification NO. 406, Page No. 157 / Item No. 20.18 / PWD SR 2015-16

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Tata Nagar beside sapthagiri hall	Cum						
	CH 0.00m to 30.00m		1	30	(3.6+4.2)/2	0.23	26.91	
	CH 30.0m to 45.00m		1	15	(4.2+4)/2	0.23	14.145	
	Cross Road behind Sapathagiri Hall							
	CH 0.00m to 30.00m		1	30	(3.8+4.2)/2	0.23	27.6	
	CH 30.0m to 60.00m		1	30	(4.2+4)/2	0.23	28.29	
	CH 60.00m to 90.00m		1	30	(4+3.8)/2	0.23	26.91	
	CH 90.00m to 110.00m		1	20	(3.8+4.2)/2	0.23	18.4	
						Net Qty	142.255	

RBI-TECHNICAL SERVICES

Proprietor

27/2/18

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work : Improvements and asphalting to road connecting Hoysala Apartments - amco layout tatanagara

Name of Agency : Sir G N Ramesh

Item No:- E1

Item name:- KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2015-16) EIRL-1

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	6th Main road Balaji layout	Sqm						
	CH 0.00m to 30.00m		2	30	0.10		6.0	
	CH 30.0m to 60.00m		2	30	0.10		6.0	
	CH 60.00m to 90.00m		2	30	0.10		6.0	
	CH 90.00m to 120.00m		2	30	0.10		6.0	
	CH 120.00m to 150.00m		2	30	0.10		6.0	
	CH 150.00m to 180.00m		2	30	0.10		6.0	
	CH 180.00m to 210.00m		2	30	0.10		6.0	
	CH 210.00m to 240.00m		2	30	0.10		6.0	
	CH 240.00m to 270.00m		2	30	0.10		6.0	
	CH 270.00m to 300.00m		2	30	0.10		6.0	
	CH 300.00m to 330.00m		2	30	0.10		6.0	
	CH 330.00m to 360.00m		2	30	0.10		6.0	
	CH 360.00m to 369.00m		2	9	0.10		1.8	
	Middle line		60	3	0.10		18.0	
	5th Main road Balaji layout							
	CH 0.00m to 30.00m		2	30	0.10		6.0	
	CH 30.0m to 60.00m		2	30	0.10		6.0	
	CH 60.00m to 90.00m		2	30	0.10		6.0	
	CH 90.00m to 120.00m		2	30	0.10		6.0	
	CH 120.00m to 150.00m		2	30	0.10		6.0	
	CH 150.00m to 180.00m		2	30	0.10		6.0	
	CH 180.00m to 210.00m		2	30	0.10		6.0	
	CH 210.00m to 240.00m		2	30	0.10		6.0	
	CH 240.00m to 270.00m		2	30	0.10		6.0	
	CH 270.00m to 300.00m		2	30	0.10		6.0	
	CH 300.00m to 330.00m		2	30	0.10		6.0	
	CH 330.00m to 360.00m		2	30	0.10		6.0	
	CH 360.00m to 390.00m		2	30	0.10		6.0	
	Middle line		65	3	0.10		19.5	
						Net Qty	189.3	

. RBI-TECHNICAL SERVICES

Proprietor

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work : Improvements and asphalting to road connecting Hoysala Apartments - amco layout tatanagara

Name of Agency : Sir G N Ramesh

Item No:- 13								
Item name:-	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading. From 0.00 to 2.00 Km (Page No.133 of PWDSR 2015-16)							
SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
		Cum					60	
		Qty same as Item No 4						
					Net Qty		60	

22/2

Asst.Engineer Ward no.08 BBMP

Asst.Executive Engineer
Kodigehalli sub division
BBMP

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

RBI-TECHNICAL SERVICES

Proprietor

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work:Improvements to roads in 5th cross road of Balaji layout in ward No. 8, Kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- E1

Item name:- KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2015-16) EIRL-1

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	2nd Cross LHS							
	Middle line		5	3.0	0.10		1.50	
	2nd Cross RHS							
	Middle line		4	3.0	0.10		1.20	
	3rd main LHS							
	Middle line		13	3.0	0.10		3.90	
	4TH main LHS							
	Middle line		13	3.0	0.10		3.90	
	Laxkshminarayana provisionstore							
	Middle line		20	3.0	0.10		6.00	
	5th main 7th Cross							
	Middle line		11	3.0	0.10		3.30	
	5th main 8th Cross							
	Middle line		12	3.0	0.10		3.60	
	3rd main LHS							
	Middle line		4	3.0	0.10		1.20	
					Net Qty		24.60	

For RBI-TECHNICAL SERVICES

Proprietor

15/7

16/3

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work:Improvements to roads in 4th cross road from Bhadrappa main road upto cross road in Balaji layout in ward No. 8, Kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- E1

Item name:- KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2015-16) EIRL-1

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
Date of Mreasurments								
	Chowdeshwari 2nd Block(Balaji Layout 6th Main)	**Sqm**						
	CH 0.00m to 30.00m		2	30	0.10		6.00	
	CH 30.0m to 60.00m		2	30	0.10		6.00	
	CH 60.00m to 90.00m		2	30	0.10		6.00	
	CH 90.00m to 120.00m		2	30	0.10		6.00	
	CH 120.00m to 150.00m		2	30	0.10		6.00	
	CH 150.00m to 180.00m		2	30	0.10		6.00	
	CH 180.00m to 210.00m		2	30	0.10		6.00	
	CH 210.00m to 235.00m		2	25	0.10		6.00	
	Middle line		40	3	0.10		5.00	
	Cross Road				0.10		12.00	
	Middle line		13	3	0.10		3.90	
	5th main 9th Cross							
	Middle line		11	3	0.10		3.30	
						Net Qty	**62.90**	

M/s. RBI-TECHNICAL SERVICES

Proprietor

15/3

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASURMENT SHEETS

Name of the work:Improvements to roads and cross roads of Amco layout and Deenclave layout in ward no. 8, kodigehalli

Name of Agency : Sir G N Ramesh

Item No:- E1

Item name:- KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2015-16) EIRL-1

SL No	Particulars	Unit	Nos	L	B	D	Qty	Remarks
1	2	3	4	5	6	7	8	9
	Date of Mreasurments							
	Shanthivana 3rd Cross	Sqm						
	CH 0.00m to 30.00m		2	30	0.10		6.0	
	CH 30.0m to 60.00m		2	30	0.10		6.0	
	CH 60.00m to 90.00m		2	30	0.10		6.0	
	CH 90.00m to 120.00m		2	30	0.10		6.0	
	CH 120.00m to 150.00m		2	30	0.10		6.0	
	CH 150.00m to 180.00m		2	30	0.10		6.0	
	CH 180.00m to 187.00m		2	7	0.10		1.4	
	Middle line		31	3	0.10		9.3	
	Shanthivana 4thCross				—			
	CH 0.00m to 30.00m		2	30	0.10		6.0	
	CH 30.0m to 60.00m		2	30	0.10		6.0	
	CH 60.00m to 90.00m		2	30	0.10		6.0	
	CH 90.00m to 120.00m		2	30	0.10		6.0	
	CH 120.00m to 150.00m		2	30	0.10		6.0	
	CH 150.00m to 180.00m		2	30	0.10		6.0	
	Middle line		30	3	0.10		9.0	
	Shanthivana 5th Cross				—			
	CH 0.00m to 30.00m		2	30	0.10		6.00	
	CH 30.0m to 60.00m		2	30	0.10		6.00	
	CH 60.00m to 90.00m		2	30	0.10		6.00	
	CH 90.00m to 120.00m		2	30	0.10		6.00	
	CH 120.00m to 150.00m		2	30	0.10		6.00	
	CH 150.00m to 174.00m		2	24	0.10		4.80	
	Middle line		29	3	0.10		8.70	
						Net Qty	135.20	

M/s. RBI-TECHNICAL SERVICES

Proprietor

15/3/18

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Scanned by CamScanner